

Port and Marine Services Capital Project Status

June 8, 2018

DISTRICT	PM/ CONTRACTOR	LOCATION	PROJECT #	PROJECT
1	PM: Doug Design: Bill Horn Contractor:	KWB	KB1501	907 Caroline Street Design (Piano Shop/ Maint Shop) <ul style="list-style-type: none"> • Project estimate for design \$150,000 • Design of new structure to replace existing • Bight Board gave direction for one story structure • Bert Bender to design retail and maintenance shop • City to seek 3rd opinion by structural engineer on current condition, options for repair, estimates for repair, and analysis of 50% rule • Structural Engineering Firm Artibus has provided a 3rd structural opinion that recommends demolishing the building because of current condition as well as the 50% rule. • Present to City Commission
1	PM: Karen Design: Contractor:	KWB	KB1402	Piling Repair <ul style="list-style-type: none"> • Budget \$500,000/yr. • Ongoing project with multiple phases • Phase I replacement completed by Florida Dredge & Dock • Completed updated piling, cross member, hardware inspection. • Phase 2 Bid 90% complete. Permits submitted to FDEP, ACOE for work
1	PM: Karen Design/Permit: Tetra Tech Contractor:	KWB	KB1509	Seawall Repair <ul style="list-style-type: none"> • Budget \$500,000/yr. • Ongoing project with multiple phases • Kearns has reached substantial completion with Phase I – Half Shell raw Bar Seawall Repair • Engineering Assessment for Phase II (Turtle Kraals to Schooner Wharf) Complete. • Phase II Environmental Permit submitted • Engineering Assessment for Phase III (Schooner Wharf to Conch Republic) complete. Report being reviewed. • FDEP and Corp permits have been submitted
1	PM: Karen Design: Contractor:	KWB	KB1504	Turtle Kraals Repairs <ul style="list-style-type: none"> • Project estimate \$150,000 • City to coordinate with lease on ADA accessibility-lift • Lease approved • Stairs, railings, floor complete • Task order for ADA lift and fire suppression system to Allied General in the amount of \$148,000 • Bight Board and CRA approval • Sprinkler system 100% complete • ADA lift equipment has been delivered and is partially installed

Port and Marine Services Capital Project Status

June 8, 2018

1	PM: Karen Design: Bill Horn Contractor:	KWB	KB1507	Margaret St Fire Pump/Backflow Building Removal <ul style="list-style-type: none"> • Project estimate \$110,000 • Removal and relocation of new structure • Perez has developed concept, moving into design • Incorporated into Phase II of Common Area project
1	PM: Karen Design: Bill Horn Contractor: Allied	KWB	KB1302	Bath House Renovations <ul style="list-style-type: none"> • Tasks orders issued to Horn for \$19,000/\$12,000 • Major upgrade to interior both Margaret and Main bath house • Project estimated at \$789,000 • Construction drawings in house review • City review complete • Bids received March 15-all bids were well above budget and were rejected • General Services Contract for Margaret St-\$195,000 (Bid \$265,000) • Bight Board and CRA approval. • PO issued for work, • Anticipated start Mid-June. • Mobile bathroom scheduled for delivery second week of June
1	PM: Karen Design: Contractor:	KWB	KB1305	631 Greene St. Site Development <ul style="list-style-type: none"> • Greene St Parking lots/Ice house/Reef Relief • Cost estimate \$2,725,000 • Seeking task order from K2M for full site development
1	PM: Karen Design: Bill Horn Contractor:	KWB	KB1401	BO's Fish Wagon Roof <ul style="list-style-type: none"> • Project cap \$100,000, architect estimate significantly higher • Design task order to Horn, \$23,000-approximately\$10,000 spent • New independent roof structure covering the existing business • Letter sent which allows BO's to complete project and reimburse for work • Notified that Bert Bender is working with BO again to develop a final design
1	PM: Doug Design: Peter Pike Contractor: Ebsary	KWB	KB1101	Ferry Terminal Pier Extension <ul style="list-style-type: none"> • Budget Construction \$700,000 • Navy has indicated they will allow 80 ft extension • Peter Pike working on modification to plans • FDEP permit received • ACOE permit received • FDOT has given final approval. • Bid has been advertised • Bight board approval of construction oversight services

Port and Marine Services Capital Project Status

June 8, 2018

				from Tetra Tech \$53,118 <ul style="list-style-type: none"> Bids received 12-27-17: Low Bid: \$1,134,000 Recommending moving forward with bid- using reserves Bight Board and CRA approval Pre-construction meeting May 4th
1	PM: Doug Design: K2M Contractor:	KWB	NA	Ferry Terminal Analysis <ul style="list-style-type: none"> Task Order \$19,700-K2M analysis to determine if structure/site can support international travel and customs facility Task 1 & 2 complete Meetings with CBP and Conch Harbor Meet with CBP and Coast Guard on 4/21 Developing letter to send to CBP Final concept has been submitted to CBP Meet with CBP on 10/20-K2M modifying floor plan Modified Floor plan submitted to CBP Letter of Intent to US Customs and Border Protection has been submitted- Met with CBP on May 15 to review concept layout Next step-full design?
1	PM: Karen Design: Bill Horn Contractor: Pedro Flacon	City Marina	GB1301/G B1302	Dockmaster Office/Transient Bathhouse <ul style="list-style-type: none"> Partially granted funded-up to \$350,000 New 3,300 sq ft building and covered area Estimated construction cost \$1.5 million In-house for review completed 4 Bids Received February 14 Low bidder Pedro Falcon at \$1,917,953 Budget \$1,638,316, additional funds identified \$200,000, budget short by \$80,000 City Commission approved March 20 NTP Issued on April 30. Contractor has secured building permits Work began first week of June
1	PM: David Design: Contractor: Staff	City Marina	GB1501	Wahoo Fixed Dock Capital Maintenance <ul style="list-style-type: none"> Replacement of wood decking 3 yr project Work is ongoing Cost estimate: \$80,000
1	PM: Karen Design: Stantec Contractor:	City Marina	GB	Dolphin Pier <ul style="list-style-type: none"> Estimated cost \$1.1 million for construction- Major spalling underneath concrete decking Permit has been submitted Task order for construction documents and construction oversight approved FDEP and ACOE permits received

Port and Marine Services Capital Project Status

June 8, 2018

	Ebsary			<ul style="list-style-type: none"> • CRA approved Ebsary bid \$884,000 • Contract in place. Construction to start late August • Preconstruction meeting held August 8th • Plan complete for relocation of boats • Project delayed because of storm and damage to Kingfish • Working with contractors to partially repair Kingfish in order to move forward with project • All Houseboats have been relocated • Docked delayed-scheduled for first week May • Dock will not even be delivered and contractor will be facing \$1,000 per day LDs • Dock has been delivered • Pile driving and dock installation is complete • Utilities work in underway • Relocate vessels back to pier mid to late June
--	--------	--	--	---

Other:

1. Replacement of generator at ferry terminal
2. Installation of cameras at Mallory and Outer Mole-Bid advertised bid twice and rejected bids. Combining with Duval Street bid
3. Fender installation for Ingham-waiting on additional hardware