CORNISH MEMORIAL ZION CHURCH

UPDATED PHASE 1 COST STATUS REPORT

MICHAEL MILLER ARCHITECT

Revised July 15, 2009 Updated November 15, 2009 Updated January 22, 2010

			Contract Amount	Paid To Date	Balance		
А.	CONS	CONSTRUCTION CONTRACTS					
	1.	All Keys Construction	\$187,390.75	\$187,390.76	0		
	2.	Canvas Creations	\$2,583.00	\$2,583.00	0		
	3.	Sturtz Lock and Safe	\$5,207.06	\$5,207.06	0		
	4.	Steller Carpet	\$8,527.50	\$8,527.50	0		
	5.	Commercial Carpet	\$10,130.97	\$10,130.97	0		
	6.	Paradise Audio and Visual	\$9,975.00	\$9,975.00	0		
	7.	Southernmost Signs	\$345.00	\$345.00	0		
	8.	A Plus Roofing (Including Bond of \$2,878.50)	\$118,863.50	\$118,863.50	0—		
	9.	McKendry Builders	\$5,001.26	\$5,001.26	0-		
	10.	Hanson and Bringle Subtotal	<u>\$534.29</u> \$348,558.03	<u>\$534.29</u> \$348,558.03	<u>0-</u> 0		
В.	ENG	HITECTURAL AND INEERING FEES Iding Expenses)					
	1.	Michael Miller Architecture and Design	e \$32,726.75	\$32,726.75	0		
C.	TOTAL		\$381,284.78	\$381,284.78	0		

Cornish Church Updated Cost Status Report 1-22-10 Page 2

ESTIMATED ADDITIONAL CONSTRUCTION EXPENSES D.

	1. 2.	Painting of North, South and West Sides of the Church including minimal Replacement of siding Remedial Structural Work	\$14,000.00 <u>\$17,000.00</u> Subtotal \$31,000.00				
E.	ESTIMATED ADDITIONAL ARCHITECTURAL AND ENGINEERING FEES						
	1.	Roof Contract Close-Out	\$1,118.00				
	2.	Paint Contract Bidding and Administration	\$1,350.00				
	3.	Remedial Structural Work Engineering, Bidding, and Contract Administration	\$2,200.00 \$4,668.00				
TOTAL ESTIMATED CONSTRUCTION EXPENSESAND ARCHITECTURAL AND ENGINEERING FEES\$35,668.00							
SUMMARY							
	1.	Available Funds from Grant:	\$417,000.00				
	2.	Funds Contracted to Date:	<u>(\$381,284.78</u>)				
	3.	Funds Currently Remaining in Grant	\$35,715.22				
	4.	Estimated Additional Construction, Architectural and Engineering Fees	(\$35,668.00)				
	5.	Miscellaneous Expenses (Printing etc.)	(\$47.22)				

Balance --0--