



Construction Inc.

5/12/10

Mr. Jay Gewin
Utilities Manager
City of Key West
525 Angela Street
Key West, FL 33040

RE: Project No. ST 0901 – Gravity Injection Wells Phase IV
Request for contract time extension

Dear Mr. Gewin,

Pursuant to our recent conversation, CEB Construction Inc. respectfully requests a contract time extension of twenty-six (26) calendar days (June 30th, 2010). The request is being made due to delays created by unforeseen conditions, permitting, inclement weather, and City's requests for schedule variations as listed below. Other situations causing delays such as concrete plant closures/delays, structure/casting delivery delays, structure errors, and minor field changes were not included in the list below but have nonetheless contributed to the overall delays in the project completion.

- 11/16/09 - 12/14/09 FCAA and FDEP water relocation permit not ready
- 01/05/10 - 01/08/10 Florida St. & Virginia St. well collapse
- 01/13/10 - 01/13/10 Sewer lateral relocation for S-08
- 03/01/10 - 03/03/10 Additional water main relocations on Florida St. & Virginia St.
- 04/22/10 - 04/23/10 No work on Frances St. per City's request due to Bottle Inn Wedding
- 05/05/10 - 05/06/10 No de-watering
- 04/28/10 - 05/13/10 Eaton St. closed for other project, not permitted to work on Southard St.
- 3 days for additional work related work related to Frances St. and Southard St. ADA plan revisions
- 30 days asphalt curing from installation on Frances St. and Southard St. thermoplastic paint application
- 3 days Inclement weather 11/25/09, 2/22/10, 3/17/10

As discussed in our progress meeting today, CEB Construction Inc. is committed to substantial completion for all sites by the original contract date barring any unforeseen circumstances during the completion of Frances St. and Southard St. currently underway.

Please contact me if you have any questions or should require any supporting documentation for the above-referenced delays.

Sincerely,

A handwritten signature in black ink, appearing to read 'AS', is positioned above the typed name of the sender.

Art Senti
Project Manager
CEB Construction Inc.