

Port and Marine Services Capital Project Status

January 5, 2023

DISTRICT	PM/ CONTRACTOR	LOCATION	PROJECT #	PROJECT
1	PM: Steve Design: Jacobs Contractor: FY23 Contract Award	Port	TBD	Mallory Pier Improvements - Project estimate for design \$3,400,000 plus - Design will include expanding pier to better accommodate Res. 22-073 compliant ships and potential relief shipping. <i>Have received FSTED funding of \$2.3 million</i> - Have received Mallory Square Berthing Improvements Study from Jacobs 90% construction drawings complete; may need to alter based on outcome of submerged land lease. - Permitting is ongoing; Coral relocation plan accepted by FKNMS 10/5/2022 - Met with FDOT D6 staff on 11/2 to explain intentions for Mallory Pier - Paused pending outcome of submerged land lease/Ocean Key issue.
1	PM: Steve Design: Bill Horn Contractor:	Port	TBD	Mole Security Checkpoint Passenger Improvements Project to be cancelled due to no foreseeable cruise ship operations at the Outer Mole. - Met with FDOT D6 staff on 11/2 to relay intention to cancel this project, and desire to transfer funds to Mallory Pier project. - To be reimbursed \$8745 for completed work (survey/initial design)
1	PM: Steve Design: Bert Bender Contractor:	KWB	KB1501	907 Caroline Street Design (Piano Shop/ Maint Shop) - Routing RFQ for architect to design 2-story w/4 affordable housing units up and 2 retail and 1 shop space down. - BPAS allocation (4, affordable/early evacuate) and LDR changes approved by CRA 12/6/2022.
1	PM: Karen Design: Contractor:	KWB	KB75032204	Piling Repair - Budget \$560,000/yr. - Ongoing project with multiple phases - Task Order issued. Assessment completed. - Assessment report under review. - Bid being put together that will also include H-2 Dock extension and D-Dock board replacement - Task Order issued for ERP Permits - Bid documents being prepared. Combining with H-2 Dock extension and D-Dock IPE installation projects - DEP Permit received

Port and Marine Services Capital Project Status

January 5, 2023

	PM: Karen Design: Bill Horn Contractor:	KWB	New CIP (oldKB1103)	Phase III Common Area Enhancements - Improvements include Plaza areas at Elizabeth, William and Margaret Streets - Project budget \$2.3 Million - Install street scaping and lighting -- decorative, security, and safety. - Complete redesign of Lazy Way Plaza - Designate pedestrian-friendly walkways and bicycle routes for ADA compliance and facilitation. - Finalizing drawings - Presentation of final plan to KWBB 9/15/21 - KWBB requested minor changes to plan-documents will be revised - Preparing Final documents - Coordination required with Engineering Department due to the upcoming Elizabeth/Greene Streets project. - Elizabeth St Plaza / Lazy Way Lane to be removed from scope to allow roadway/ stormwater project to be completed. - William St and Margaret St Plazas will go out as a separate package
1	PM: Karen Design: K2M Contractor:	KWB	KB1305	631 Greene St. Site Development - Greene St Parking lots/Icehouse/Reef Relief - Cost estimate \$5,000,000 - K2M issued task order to provide conceptual design - Initial design rejected. - K2M developing renderings based on comments by KWBB - Presented to Bight Board in February - Bight Board approved preliminary plans - Bight Board has asked staff to revise and bring back at a workshop - Project on hold until a comprehensive structural analysis can be completed. Staff reviewing contracted consultant's qualifications and experience prior to requesting a task order proposal. - Task Order issue to William P. Horn Architects for comprehensive structural analysis - Structural Engineer to be on-site 10/10/22 - Structural assessment site visit complete - Waiting on preliminary structural assessment
1	PM: Karen Design: Artibus Contractor: TBD	KWB	KB75021901	Conch Republic Roof and Siding - Replacement of 10,800 sf roof deck, 1,110sf of overhang and framing, 125lf wall cladding and framing and 180 lf of header trach framing and cladding. - Cost estimate \$250,000 - \$400,000 - Contract Awarded to One Source Restoration in the amount of \$694,553.

Port and Marine Services Capital Project Status

January 5, 2023

				- Commission approved Temporary Waiver for night work. - Contractor has provided Materials lead time of 5 – 6 weeks for delivery. - Met with tenant to discuss construction start date - Contractor will work nights - NTP issued for material purchase and delivery - Anticipated start of construction April - Change order received for increased materials cost - Staff has recommended that contract be terminated - CRA has terminated contract - Anticipate rebid for spring/summer 2023 construction - Coordinating with engineer for re-bid
1	PM: Karen Design: TetraTech Contractor: TBD	KWB	KB75031802	Schooner Floating Docks - Full replacement of 3 floating docks and utilities. - Cost estimate \$700,000 - FDEP and ACOE permits received - Construction document and construction oversight task order issued - Design 90% completed - Finalizing electrical, remaining documents complete.
	PM: Karen Design: Tetra Tech Contractor: TBD	CM	GB75511701	Charter Boat Row Seawall Replacement - Project estimate \$4,500,000 - Structural Assessment Completed by Tetra Tech - Tetra Tech developing Preliminary Design and Permitting task order
1	PM: Karen Design: Bill Horn Contractor:	KWB	KB1507	Margaret St Fire Pump/Backflow Building Removal - Improvements include: Removal of old backflow building and relocation of new structure to entrance of main parking lot - Project budget \$230,000 - Replace remaining Chicago brick in plaza with red brick pavers - Task order issued to Bill Horn - Finalizing drawings and contract documents - Project publicly advertised, bids due July 20, 2022 - Two bids received August 4, 2022 - Bids rejected - Staff to recommend alternate for completing project
1	PM: Karen Design:	KWB	KB1509	Seawall Repair - Budget \$612,000 - Ongoing project with multiple phases - Task Order issued for C-Dock assessment/permitting.

Port and Marine Services Capital Project Status

January 5, 2023

	GHD Services Contractor:			• Last leg of ongoing project • Dive work complete • Ground penetrating radar performed and showed several large voids in subsurface. Vehicle traffic limited • Have consulted with both FDEP and ACOE on project and how to move forward • Consultant has begun conceptual design • Tetra Tech preparing Design/Permitting task order for review
1	PM: Karen Design: Bill Horn Contractor:	KWB	New CIP	Seaport Wayfinding & AIPP • Budget \$750,00 (\$250,000 Wayfinding) • Broke out of Common Area project • Finalizing sign design • Project has been publicly advertised bid expected on October 19, 2022 • Bid date extended to October 26, 2022 • Staff recommending rejecting Wayfinding bids • AIPP RFQ to advertise November 11, 2022 • AIPP proposals due January 18, 2023 • Rejection of Wayfinding Bids on 12/6/22 CRA agenda • Staff looking into separating project
1	PM: TBD Design: Contractor:	KWB	TBD	Ferry Terminal Tenant Metering • Budget TBD

Budgeted Other projects

KEY WEST BIGHT

	Cost	Status
• D-Dock Board Replacement	\$92,000	Bid documents combined with piling replacement
• H2 Dock Extension	\$90,000	FDEP/ACOE permits received. Issued TO for construction docs and oversight to Tetra Tech Bid documents combined with piling replacement
• Restore Turtle Pens	\$50,000	Task order issued to GHD Services. Dive work completed, initial meeting
• KWB/Ferry Terminal Fiber	\$65,000	Aerial fiber run from office to shop. Received quotes to install underground fiber from shop

Port and Marine Services Capital Project Status January 5, 2023

• Main Parking Lot Landscaping	\$110,000	to bathhouse
• Ferry Terminal Lighting/Landscaping	\$213,970	Will be coordinated with Caroline St upgrades
		Tree Commission approval received. To be combined with FT Seawall, Harborwalk extension/rip-rap, and police boat fencing. Will use ARPA funds. RFQ to be developed
• FT Seawall Repairs	\$110,000	Seawall assessment task order issued. Divers to be in water week of 8/8/22
• Opening of Harbor Walk	TBD	Met with Artibus for fence design to protect Police Boats- Preliminary fence design received
		In contact with Coast Guard for requirements of Opening walkway
• Thompson House AC	\$77,150	TBD
• Ferry Terminal Upgrades	\$183,000	Work 65% complete
• Recording Studio	TBD	Received revised task order to include interior Build-out. Consultants contract expired.
		Waiting on renewal
• KWB Wall of Characters	TBD	Met with Bill Horn about design-waiting on task order
CITY MARINA		
• Angelfish Seawall and Design	\$130,000	Seawall assessment received and under review
• LAB Seawall Assessment	\$ 53,000	Task Order on City Commission 1/4/23 agenda