

Port and Marine Services Capital Project Status
March 5, 2024

DISTRICT	PM/ CONTRACTOR	LOCATION	PROJECT #	PROJECT
1	PM: Steve Design: Jacobs Contractor: FY23 Contract Award	Port	TBD	Mallory Pier Improvements <ul style="list-style-type: none"> • Project estimate for design \$3,400,000 plus • Design will include ensuring pier accommodates Res. 22-073 compliant ships and American Glory. • Have received FSTED funding of \$2.3 million • 90% construction drawings complete; additional evaluation pending. • Coral relocation plan accepted by FKNMS 10/5/2022 • Draft report received, reviewed and returned to consultant 3/25 for finalization.
1	PM: Steve Design: Bender Contractor:	KWB	KB1501	907 Caroline Street Design (Piano Shop) <ul style="list-style-type: none"> • Design to be 2-story w/4 affordable housing units up and 1 retail and 1 shop space down. • BPAS allocation (4, affordable/early evacuate) and LDR changes approved 5/2/2023. • Current tenant to lease entire increased area of new building. • 30% design delivered: cost estimate \$3,408,368. • Task order for major development, construction documents, and CI up for approval at 4/11 CRA.
1	PM: Karen Design: Contractor:	KWB	KB75032204	Piling Repair <ul style="list-style-type: none"> • Budget \$560,000/yr. • Ongoing project with multiple phases • Task Order issued. Assessment completed. • Assessment report under review. • Bid being put together that will also include H-2 Dock extension and D-Dock board replacement. • Task Order issued for ERP Permits • Bid documents being prepared. Combining with H-2 Dock extension and D-Dock IPE installation projects • DEP Permit received • Army Corp Permit received, working on ITB

**Port and Marine Services Capital Project Status
March 5, 2024**

	<p>PM: Karen</p> <p>Design: Bill Horn</p> <p>Contractor:</p>	KWB	New CIP (oldKB1103)	<p>Phase III Common Area Enhancements</p> <ul style="list-style-type: none"> • Improvements include Plaza areas at Elizabeth, William and Margaret Streets • Project budget \$2.3 Million • Install street scaping and lighting -- decorative, security, and safety. • Complete redesign of Lazy Way Plaza • Designate pedestrian-friendly walkways and bicycle routes for ADA compliance and facilitation. • Finalizing drawings • Presentation of final plan to KWBB 9/15/21 • KWBB requested minor changes to plan-documents will be revised • Preparing Final documents • Coordination required with Engineering Department due to the upcoming Elizabeth/Greene Streets project. • Margaret St Plaza on hold due to conflicting project • William St & Elizabeth St Plaza's will go out as a separate package • Engineering Department to construct Lazy Way • Architect to revise drawings for coordination with future projects
1	<p>PM: Karen</p> <p>Design: K2M</p> <p>Contractor:</p>	KWB	KB1305	<p>631 Greene St. Site Development</p> <ul style="list-style-type: none"> • Greene St Parking lots/Icehouse/Reef Relief • Cost estimate \$5,000,000 • K2M issued task order to provide conceptual design • Initial design rejected. • K2M developing renderings based on comments by KWBB • Presented to Bight Board in February • Bight Board approved preliminary plans • Bight Board has asked staff to revise and bring back at a workshop • Project on hold until a comprehensive structural analysis can be completed. Staff reviewing contracted consultant's qualifications and experience prior to requesting a task order proposal. • Task Order issue to William P. Horn Architects for comprehensive structural analysis • Structural Engineer to be on-site 10/10/22 • Structural assessment site visit complete • Structural Assessment under review • Waiting for final assessment • Engineering Department to develop parking lots • Civil Engineering Task Order under review • Project on hold until further direction received
1	<p>PM: Karen</p>	KWB	KB75021901	<p>Conch Republic Roof and Siding</p> <ul style="list-style-type: none"> • Replacement of 10,800 sf roof deck, 1,110sf of

Port and Marine Services Capital Project Status

March 5, 2024

	<p>Design: Artibus</p> <p>Contractor: TBD</p>			<p>overhang and framing, 125lf wall cladding and framing and 180 lf of header trach framing and cladding.</p> <ul style="list-style-type: none"> • Cost estimate \$250,000 - \$400,000 • Contract Awarded to One Source Restoration in the amount of \$694,553. • Commission approved Temporary Waiver for night work. • Contractor has provided Materials lead time of 5 – 6 weeks for delivery. • Met with tenant to discuss construction start date • Contractor will work nights • NTP issued for material purchase and delivery • Anticipated start of construction April • Change order received for increased materials cost • Staff has recommended that contract be terminated • CRA has terminated contract • Anticipate rebid for spring/summer 2024 construction • Coordinating with engineer for re-bid • HARC has approved use of membrane roofing on upper roof. • Coordinating with Engineer for re-design • Received revised drawings for review • Received updated plans. • Gulfstream to provide pricing through Construction Services Contract.
1	<p>PM: Karen</p> <p>Design: TetraTech</p> <p>Contractor: TBD</p>	KWB	KB75031802	<p>Schooner Floating Docks</p> <ul style="list-style-type: none"> • Full replacement of 3 floating docks and utilities. • Cost estimate \$700,000 • FDEP and ACOE permits received • Construction document and construction oversight task order issued • Design 90% completed • Finalizing electrical, remaining documents complete. • Preparing Bid Documents • 90% review complete. Will route internally for approval once corrections are received. • Coordinating with EOR on electrical run • ERP expired. Coordinating with Army Corp for renewal • Reviewing new Permitting task order • Purchase order issued, permitting task underway

**Port and Marine Services Capital Project Status
March 5, 2024**

	<p>PM: Karen</p> <p>Design: Tetra Tech</p> <p>Contractor: TBD</p>	CM	GB75511701	<p>Charter Boat Row Seawall Replacement</p> <ul style="list-style-type: none"> • Project estimate \$4,500,000 • Structural Assessment Completed by Tetra Tech • Tetra Tech developing Preliminary Design and Permitting task order • Received proposed task order, returned with mark-ups • Task Order on 11-9-2023 City Commission Agenda for consideration • Purchase order issued, permitting task underway
1	<p>PM: Karen</p> <p>Design: Bill Horn</p> <p>Contractor:</p>	KWB	KB1507	<p>Margaret St Fire Pump/Backflow Building Removal</p> <ul style="list-style-type: none"> • Improvements include: Removal of old backflow building and relocation of new structure to entrance of main parking lot • Project budget \$230,000 • Replace remaining Chicago brick in plaza with red brick pavers • Task order issued to Bill Horn • Finalizing drawings and contract documents • Project publicly advertised, bids due July 20, 2022 • Two bids received August 4, 2022 • Bids rejected • Staff to recommend alternate for completing project • Will develop ITB to replace equipment in existing structure with modified roof line. • Developing ITB for pump replacement in existing structure • Received preliminary pumphouse drawings with modified roof line. • Architect met with AHJ to discuss modifications to existing pump house • ITB routing for fire pump replacement at Margaret St, Ferry Terminal and City Marina. • Project has been publicly advertised. Bids to open on May 2, 2024.
1	<p>PM: Karen</p> <p>Design: Tetra Tech</p> <p>Contractor:</p>	KWB	KB1509	<p>Seawall Repair</p> <ul style="list-style-type: none"> • Budget \$612,000 • Ongoing project with multiple phases • Task Order issued for C-Dock assessment/permitting. • Last leg of ongoing project • Dive work complete • Ground penetrating radar performed and showed several large voids in subsurface. Vehicle traffic limited • Have consulted with both FDEP and ACOE on project and how to move forward • Consultant has begun conceptual design • Tetra Tech preparing Design/Permitting task order for review

Port and Marine Services Capital Project Status March 5, 2024

1	<p>PM: Karen</p> <p>Design: Bill Horn</p> <p>Contractor:</p>	KWB	New CIP	<p>Seaport Wayfinding & AIPP</p> <ul style="list-style-type: none"> • Budget \$750,00 (\$250,000 Wayfinding) • Broke out of Common Area project • Finalizing sign design • Project has been publicly advertised bid expected on October 19, 2022 • Bid date extended to October 26, 2022 • Staff recommending rejecting Wayfinding bids • AIPP RFQ to advertise November 11, 2022 • AIPP proposals due January 18, 2023 • Rejection of Wayfinding Bids on 12/6/22 CRA agenda • Project advertised on May 3, 2023 with bids due June 14, 2023 • Mandatory pre-bid meeting held May 31, 2023 • Staff recommending award to lowest responsive bidder Kenco Signs • BB recommend approval through Res KWB #23-13. On September CRA agenda for final approval. • Contract Fully Executed • Waiting on materials lead times prior to issuing NTP • NTP issued for both AIPP and Wayfinding projects • Met with contractor to finalized locations • Finalizing map layout for directories • Contractor constructing signage
1	<p>PM: Karen</p> <p>Design:</p> <p>Contractor:</p>	KWBFT	TBD	<p>Ferry Terminal Revitalization and Shoreline Stabilization</p> <ul style="list-style-type: none"> • ARPA Funds \$5,018,855 • Project to include elevator, roof, windows, doors, exterior paint, sitework and lighting, seawall and pier repairs, shoreline stabilization and harborwalk extension • RFQ #23-002 received 2 submittals on 2/2/2023 • RFQ Submittals Ranked by staff on 3/29/23 • Tetra Tech highest ranked heist receiving 94 of 100 pts • Staff ranking approved by CRA May 2, 2023 • Executed contract, awaiting purchase order for task order #1 • Task order #1 – Scoping executed • Task Order #2 – Design through Permitting submitted for approval • Awaiting purchase order

Port and Marine Services Capital Project Status March 5, 2024

Budgeted Other projects

KEY WEST BIGHT	Cost	Status
• D-Dock Board Replacement	\$92,000	Bid documents combined with piling replacement
• H2 Dock Extension	\$90,000	FDEP/ACOE permits received. Issued TO for construction docs and oversight to Tetra Tech Bid documents combined with piling or schooner docks replacement
• Restore Turtle Pens	\$50,000	Task order issued to GHD Services. (Hold)
• KWB/Ferry Terminal Fiber	\$65,000	Aerial fiber run from office to shop. Fiber installed to bathhouse. Will run fiber to FT
• Main Parking Lot Landscaping	\$110,000	Will be coordinated with Caroline St (Hold)
• Thompson House AC	\$77,150	TBD
• Recording Studio	TBD	Received revised task order to include interior Build-out. Consultants contract renewed. Task Order approved. Will coordinate w/ tenant
• KWB Wall of Characters	TBD	Documents submitted to HARC Met with Bill Horn about design-waiting on task order. Will incorporated in Margaret Plaza design.
CITY MARINA		
• Angelfish Seawall and Design	\$130,000	Seawall assessment received and under review Design/permit task order issued
• Charter Boat Row Seawall	\$220,000	Assessment complete. Permitting task order issued. Estimated construction cost \$3.8mil