

Port and Marine Services Capital Project Status

September 7, 2022

DISTRICT	PM/ CONTRACTOR	LOCATION	PROJECT #	PROJECT
1	PM: Steve Design: Jacobs Contractor: FY22 Contract Award	Port	TBD	Mallory Pier Improvements <ul style="list-style-type: none"> Project estimate for design \$3,400,000 plus Design will include extending pier to better accommodate <i>existing ships and design of monopile for bow lines</i> <i>Have received FSTED funding of \$2.3 million</i> Have received Mallory Square Berthing Improvements Study from Jacobs 90% construction drawings complete Project is moving forward as designed. Permitting is ongoing Coral relocation plan accepted by FKNMS 10/5/2022
1	PM: Steve Design: Bill Horn Contractor:	Port	TBD	Mole Security Checkpoint Passenger Improvements <ul style="list-style-type: none"> Project estimate for design \$400,000 Design will include 2-way roadway and new permanent shelters Have received FSTED funding of \$200,000 Engineering to design roadway and gate widening Will be a minor development plan Task order for Bill Horn approved Engineering working on roadway layout Project on hold pending cruise ships future at Outer Mole. Will schedule meeting this month for final determination.
1	PM: Steve Design: Burt Bender Contractor:	KWB	KB1501	907 Caroline Street Design (Piano Shop/ Maint Shop) <ul style="list-style-type: none"> <i>Project estimate for design \$150,000</i> Design of new structure to replace existing Structural Engineering Firm Artibus has provided a 3rd structural opinion that recommends demolishing the building due to current condition. City Commission has asked that the project be brought back with an affordable housing component Bender to provide cost estimates and 2 design options (new 1-story, new 2-story; rehab option eliminated) Feasibility Analysis received BPAS allocation to be discussed with BB Oct 12.
1	PM: Karen Design: Contractor:	KWB	KB75032204	Piling Repair <ul style="list-style-type: none"> Budget \$560,000/yr. Ongoing project with multiple phases Task Order issued. Assessment completed. Assessment report under review. Bid being put together that will also include H-2 Dock extension and D-Dock board replacement Task Order issued for ERP Permits

Port and Marine Services Capital Project Status

September 7, 2022

	<p>PM: Karen</p> <p>Design: Bill Horn</p> <p>Contractor:</p>	KWB	New CIP (oldKB1103)	<p>Phase III Common Area Enhancements</p> <ul style="list-style-type: none"> Improvements include Plaza areas at Elizabeth, William and Margaret Streets Project budget \$2.3 Million Install street scaping and lighting -- decorative, security, and safety. Complete redesign of Lazy Way Plaza Designate pedestrian-friendly walkways and bicycle routes for ADA compliance and facilitation. Finalizing drawings Presentation of final plan to KWBB 9/15/21 KWBB requested minor changes to plan-documents will be revised Use of Lazy Way by vehicles is being reviewed Preparing Final documents Coordination required with Engineering Department due to the upcoming Elizabeth/Greene Streets project.
1	<p>PM: Karen</p> <p>Design: K2M</p> <p>Contractor:</p>	KWB	KB1305	<p>631 Greene St. Site Development</p> <ul style="list-style-type: none"> Greene St Parking lots/Icehouse/Reef Relief Cost estimate \$5,000,000 K2M issued task order to provide conceptual design Initial design rejected. K2M developing renderings based on comments by KWBB Presented to Bight Board in February Bight Board approved preliminary plans Bight Board has asked staff to revise and bring back at a workshop Project on hold until a comprehensive structural analysis can be completed. Staff reviewing contracted consultant's qualifications and experience prior to requesting a task order proposal. Task Order issue to William P. Horn Architects for comprehensive structural analysis Structural Engineer to be on-site 10/10/22
1	<p>PM: Karen</p> <p>Design: Artibus</p> <p>Contractor: TBD</p>	KWB	KB75021901	<p>Conch Republic Roof and Siding</p> <ul style="list-style-type: none"> Replacement of 10,800 sf roof deck, 1,110sf of overhang and framing, 125lf wall cladding and framing and 180 lf of header trach framing and cladding. Cost estimate \$250,000 - \$400,000 Contract Awarded to One Source Restoration in the amount of \$694,553. Commission approved Temporary Waiver for night work. Contractor has provided Materials lead time of 5 – 6 weeks for delivery. Met with tenant to discuss construction start date Contractor will work nights

Port and Marine Services Capital Project Status

September 7, 2022

				<ul style="list-style-type: none"> • NTP issued for material purchase and delivery • Anticipated start of construction April • Change order received for increased materials cost • Staff has recommended that contract be terminated • CRA has terminated contract • Anticipate rebid for spring/summer 2023 construction • Coordinating with engineer for roof re-design
1	PM: Karen Design: TetraTech Contractor: TBD	KWB	KB75031802	Schooner Floating Docks <ul style="list-style-type: none"> • Full replacement of 3 floating docks and utilities. • Cost estimate \$700,000 • FDEP and ACOE permits received • Construction document and construction oversight task order issued • Design 90% completed
	PM: Karen Design: Tetra Tech Contractor: TBD	CM	GB75511701	Charter Boat Row Seawall Replacement <ul style="list-style-type: none"> • Project estimate \$4,500,000 • Structural Assessment Completed by Tetra Tech • Tetra Tech developing Preliminary Design and Permitting task order • Project being considered for American Rescue Plan Funds
1	PM: Karen Design: Bill Horn Contractor:	KWB	KB1507	Margaret St Fire Pump/Backflow Building Removal <ul style="list-style-type: none"> • Improvements include: Removal of old backflow building and relocation of new structure to entrance of main parking lot • Project budget \$230,000 • Replace remaining Chicago brick in plaza with red brick pavers • Task order issued to Bill Horn • Finalizing drawings and contract documents • Project publicly advertised, bids due July 20, 2022 • Two bids received August 4, 2022 • Bids rejected • Staff to recommend alternate for completing project
1	PM: Karen Design: GHD Services Contractor:	KWB	KB1509	Seawall Repair <ul style="list-style-type: none"> • Budget \$612,000 • Ongoing project with multiple phases • Task Order issued for C-Dock assessment/permitting. • Last leg of ongoing project • Dive work complete • Ground penetrating radar performed and showed several large voids in subsurface. Vehicle traffic limited • Have consulted with both FDEP and ACOE on project

Port and Marine Services Capital Project Status

September 7, 2022

				and how to move forward <ul style="list-style-type: none"> • Consultant has begun conceptual design • Tetra Tech preparing Design/Permitting task order for review
1	PM: Karen Design: Bill Horn Contractor:	KWB	New CIP	Seaport Wayfinding <ul style="list-style-type: none"> • Budget \$750,00 • Broke out of Common Area project • Finalizing sign design • Project has been publicly advertised bid expected on October 19, 2022 • Bid date extended to October 26, 2022
1	PM: TBD Design: Contractor:	KWB	TBD	Ferry Terminal Tenant Metering <ul style="list-style-type: none"> • Budget TBD

Budgeted Other projects

KEY WEST BIGHT	Cost	Status
• D-Dock Board Replacement	\$92,000	Preparing bid documents
• H2 Dock Extension	\$90,000	FDEP/ACOE permits received. Issued TO for construction docs and oversight to Tetra Tech
• Restore Turtle Pens	\$50,000	Task order issued to GHD Services.
• Ferry Terminal Fiber	\$65,000	Dive work completed, initial meeting
• Main Parking Lot Landscaping	\$110,000	TBD
• Ferry Terminal Lighting/Landscaping	\$213,970	Will be coordinated with Caroline St upgrades
• FT Seawall Repairs	\$110,000	Tree Commission approval received.
• Thompson House AC	\$77,150	Seawall assessment task order issued. Divers to be in water week of 8/8/22
• New Upland Survey	\$ 25,000	TBD
• Ferry Terminal Upgrades	\$183,000	Survey Complete
• Recording Studio	TBD	Work in progress
• Opening of Harbor Walk	TBD	Waiting on revised task order to include interior Build-out
• KWB Wall of Characters	TBD	Met with Artibus for fence design to protect Police Boats- Preliminary fence design received
		Met with Bill Horn about design-waiting on task order

Port and Marine Services Capital Project Status

September 7, 2022

CITY MARINA

- Angelfish Seawall and Design \$130,000 Seawall assessment task order issued. Divers to be in water week of 8/8/22