

Port and Marine Project Status as of July 10, 2015

District	Project Manager	Location	Project Number	Project Name
1	PM: Doug Design/Bid/ Permit:	KWB	KB1501	907 Caroline Street Design (Piano Shop/Maint Shop) <ul style="list-style-type: none"> • Project estimate for design \$150,000 • Design of new structure to replace existing • Bender is working on design options and financial analysis • Design complete this budget year, construction next budget year
1	PM: Janet Design/Bid/ Permit:	KWB	KB1402	Seawall & Piling Repair <ul style="list-style-type: none"> • Assessment complete • Budget \$500,000 • Replace 29 piles and 22 cross members (Phase I); Sheet pile and concrete seawall repairs (Phase II) • Project has been advertised
1	PM: Doug Design/Bid/ CEI:	KWB	KB1502	Reef Relief Building Structural Analysis <ul style="list-style-type: none"> • Project estimate \$270,000 • Determine useful life of building and repairs required • Meet with Structural Engineer- • Work being scheduled
1	PM: Doug Design/Bid/ Permit:	KWB	KB1503	Half Shell Raw Bar Roof Repair <ul style="list-style-type: none"> • Project estimate \$150,000 • Repairs include new roof, removal of old equipment, relocation of utilities • Tenant will be competing repairs • Additional building repairs to be added, siding and doors
1	PM: Karen Design/Bid/ Permit:	KWB	KB1504	Turtle Kraals Roof Repair <ul style="list-style-type: none"> • Project estimate \$150,000 • Repairs include new roof, removal of old equipment, relocation of utilities • Commercial building inspector has been issued a PO • Project includes looking at existing floor/roof of tower bar
1	PM: Karen Design/Bid/ Permit: William Horn	KWB	KB1103	Common Area Renovation <ul style="list-style-type: none"> • Ongoing project currently at \$2,100,000 • Phase 1: \$576,702- replacement of brick, modifications to Margaret St. parking area, Lazy Way landscaping • DL Porter has been issued notice to proceed • Have started developing project for Phase II
1	PM: Karen Design/Bid/ CEI:	KWB	KB1507	Margaret St Fire Pump/Backflow Building Removal <ul style="list-style-type: none"> • Project estimate \$110,000 • Removal or reduction of structure • Perez Task order processed-beginning evaluation
1	PM: Karen Design/Bid/	KWB	KB1301	Thompsons Fish House Renovation <ul style="list-style-type: none"> • Project Estimate \$750,000 • Bert Bender-Designer

Port and Marine Project Status as of July 10, 2015

	CEI: Chen Moore, United Engineers			<ul style="list-style-type: none"> Bender has being design analysis-divers were in water this being collecting additional data
1	PM: Doug Design/Bid/ CEI: William Horn	KWB	KB1302	Bath House Renovations <ul style="list-style-type: none"> Task issued to Horn for \$19,000 Major upgrade to interior both Margaret and Main bath house Project estimated at \$400,000 Construction drawings are being prepared
1	PM: Karen Design/Bid/ CEI: Stantec	KWB	KB1201	Trumbo Rd. Floating Dock <ul style="list-style-type: none"> 100% Drawings Project on-hold based on Navy objections Rip-Rap portion of project moving forward-at permitting stage
1	PM: Karen Design/Bid/ CEI:	KWB	KB1305	Greene St. Parking lot design/landscape <ul style="list-style-type: none"> No cost estimate May be tied into new parking garage at adjacent property Meet with Owner of Conch Farm to discuss their usage of small and large lots City consultant developing concept plans
1	PM: Karen Design/Bid/ CEI: William Horn	KWB	KB1401	BO's Fish Wagon Roof <ul style="list-style-type: none"> Project cap \$100,000, architect estimate significantly higher Design task order to Horn, \$23,000 New independent roof structure covering the existing business Design currently underway
1	PM: Doug Design/Bid/ CEI:	KWB	KB1101	Ferry Terminal Pier Extension <ul style="list-style-type: none"> Project on hold pending Navy objection Design complete by Peter Pike Permit complete but was pulled Partially Grant funded
1	PM: Karen Design/Bid/ CEI:	KWB	KB1205	Turtle Kraals Wall <ul style="list-style-type: none"> Project cost: \$65,000 All approvals received Higgins has applied for permits
1	PM: Doug Design/Bid/ CEI:	KWB	NA	Ferry Terminal Analysis <ul style="list-style-type: none"> K2M analysis to determine if structure/site can support international travel and customs facility Task Order \$19,700
1	PM: Karen Design/Bid/ CEI:	KWB	KB1403	Wireless Surveillance <ul style="list-style-type: none"> Continue to upgrade system Contractor Bazon-Cox & Associates, Inc.: KWB \$117,692, Ferry Terminal \$35,945 Notice to proceed has been issued
1	PM: Gary Design/Bid/	KWB	TBD	Bus Parking Caroline St <ul style="list-style-type: none"> Convert KWB tenant parking lot into Bus Depot Cost: \$

Port and Marine Project Status as of July 10, 2015

	CEI:			<ul style="list-style-type: none"> Engineer: Perez Engineering Construction drawings complete-part of Caroline St Improvement bid
1	PM: Karen Design/Bid/ CEI:	City Marina	GB1301, GB1302	Dockmaster Office/Transient Bathhouse <ul style="list-style-type: none"> City has received and accepted deed to property Partially granted funded-up to \$350,000 Parking area deeded to FWC-FWC has agreed to space being offered in new building (10x14' office)-working on lease agreement Conex box office quote \$580,000, site prep at \$170,000 (estimate) Agenda item being reviewed-Aug 4 CC meeting
1	PM: Doug Design/Bid/ CEI:	City Marina	Not Budgeted	Sailfish Pier <ul style="list-style-type: none"> Estimated cost \$800,000 for construction- Major spalling underneath concrete decking PO issued for design to Stantec Permitting and design has begun
1	PM: Terry Design/Bid/ CEI: Hans Wilson	City Marina	GB1303	Wahoo and Kingfish Electrical <ul style="list-style-type: none"> Upgrade to electrical on both piers Estimated cost \$550,000 Moving forward with both projects to utilize grant Staff met to determine course of action. Design being reviewed in order to get within budget and meet requirements of grant
1	PM: David H Design/Bid/ CEI:	City Marina	GB1501	Wahoo Fixed Dock Capital Maintenance <ul style="list-style-type: none"> Replacement of wood decking 3 yr project Work is ongoing Cost estimate: \$90,000
1	PM: Janet Design/Bid/ CEI:	City Marina	GB1502	Seawall Railing Repair/Replacement <ul style="list-style-type: none"> Looking at alternatives for design and or repairs Cost estimate: \$250,000 Have chosen a standard FDOT design for an aluminum railing Project to be delayed-Money to go toward Sailfish