

Port and Marine Project Status as of May 6, 2016

District	Project Manager	Location	Project Number	Project Name
1	PM: Doug Design/Bid/ Permit:	KWB	KB1501	907 Caroline Street Design (Piano Shop/Maint Shop) <ul style="list-style-type: none"> • Project estimate for design \$150,000 • Design of new structure to replace existing • Have meet with architect on several occasions to provide design direction that includes retail and maintenance shop on first floor and affordable housing on second floor • Cost benefit analysis completed by Jack Niles-will schedule for presentation to Bight Board in June
1	PM: Janet Design/Bid/ Permit:	KWB	KB1402	Piling Repair <ul style="list-style-type: none"> • Assessment complete • Budget \$500,000 • Replace 43 piles and 22 cross members • Project awarded at Sept 1 CRA Meeting • Contracts received • Permit has been resubmitted under the new Florida Statewide Programmatic Opinion (SWPBO) • Project has started with cross members being replaced • Putting new bid document for additional piling repair
1	PM: Janet Design/Bid/ Permit:	KWB	KB	Seawall Repair <ul style="list-style-type: none"> • Sheet pile and concrete seawall repairs at Half Shell • Budget \$500,000 • Final design assessment completed and design method chosen-concrete blanket. Additional structural repair of dining area over-hang will be completed • Tetra Tech- task order approved • Survey work complete • Benthic survey completed April 27th and 28th
1	PM: Karen Design/Bid/ Permit:	KWB	KB1504	Turtle Kraals Roof Repair/Structural Inspection <ul style="list-style-type: none"> • Project estimate \$150,000 • Commercial building inspector has been completed • Project includes looking at existing floor/roof of tower bar-tasking • Stantec performed structural inspection- • Final Report received that indicates structure is in good condition with some areas of poor condition • City to repair minor items-cost \$13,000- • Shaw Construction replaced fence in back and repaired siding
1	PM: Karen Design/Bid/ CEI:	KWB	KB1507	Margaret St Fire Pump/Backflow Building Removal <ul style="list-style-type: none"> • Project estimate \$110,000 • Removal and relocation of new structure • Perez has developed concept, moving into design • Incorporated into Phase II of Common Area project
1	PM: Karen Design/Bid/	KWB	KB1301	Thompsons Fish House Renovation <ul style="list-style-type: none"> • Project Estimate \$750,000 • Bert Bender-Designer

Port and Marine Project Status as of May 6, 2016

	CEI: Chen Moore, United Engineers			<ul style="list-style-type: none"> 100% design documents Finalizing DEP/USACE permits
1	PM: Doug Design/Bid/ CEI: William Horn	KWB	KB1302	Bath House Renovations <ul style="list-style-type: none"> Tasks orders issued to Horn for \$19,000/\$12,000 Major upgrade to interior both Margaret and Main bath house Project estimated at \$400,000 Construction drawings are 90% complete
1	PM: Karen Design/Bid/ CEI: Stantec	KWB	KB1201	Trumbo Rd. Floating Dock/Rip-Rap <ul style="list-style-type: none"> 100% Drawings Floating Dock Project on-hold based on Navy objections Rip-Rap portion of project moving forward-at permitting stage and bidding stage
1	PM: Karen Design/Bid/ CEI:	KWB	KB1305	Greene St. Parking lot design/landscape <ul style="list-style-type: none"> No cost estimate Staff is looking at redesign of the surface lot but waiting on final direction
1	PM: Karen Design/Bid/ CEI: William Horn	KWB	KB1401	BO's Fish Wagon Roof <ul style="list-style-type: none"> Project cap \$100,000, architect estimate significantly higher Design task order to Horn, \$23,000 New independent roof structure covering the existing business Design on hold pending Bert Bender design
1	PM: Doug Design/Bid/ CEI:	KWB	KB1101	Ferry Terminal Pier Extension <ul style="list-style-type: none"> Navy has indicated they will allow 80 ft extension Design complete by Peter Pike but must be updated Permit complete but was pulled. Will be resubmitted Partially Grant funded
1	PM: Doug Design/Bid/ CEI:	KWB	NA	Ferry Terminal Analysis <ul style="list-style-type: none"> Task Order \$19,700-K2M analysis to determine if structure/site can support international travel and customs facility Task 1 & 2 complete Developing concept designs Meetings with CBP and Conch Harbor Meet with CBP and Coast Guard on 4/21
1	PM: Gary Design/Bid/ CEI:	KWB	TBD	Bus Parking Caroline St <ul style="list-style-type: none"> Convert KWB tenant parking lot into Bus Depot Cost: \$244,000 Engineer: Perez Engineering Contract awarded to Toppinos Tenant parking program in the Bight has been eliminated. Lot is now staging area for Caroline St. project.
1	PM: Karen	KWB	TBD	Old Fish Market <ul style="list-style-type: none"> New windows, gut inside, new a/c, etc.

Port and Marine Project Status as of May 6, 2016

	Design/Bid/ CEI:			<ul style="list-style-type: none"> Bids were rejected-over budget
1	PM: Karen Design/Bid/ CEI:	City Marina	GB1301, GB1302	Dockmaster Office/Transient Bathhouse <ul style="list-style-type: none"> Partially granted funded-up to \$350,000 Anticipated \$300,000 budget shortfall Horn preparing construction drawings
1	PM: Doug Design/Bid/ CEI:	City Marina	Not Budgeted	Sailfish Pier <ul style="list-style-type: none"> Estimated cost \$800,000 for construction- Major spalling underneath concrete decking Permitting and design has begun 100% design documents complete and reviewed Received DEP permit, waiting on USACE Bid awarded to DN Higgins
1	PM: Terry Design/Bid/ CEI: Hans Wilson	City Marina	GB1303	Wahoo and Kingfish Electrical <ul style="list-style-type: none"> Upgrade to electrical on both piers Estimated cost \$550,000 Moving forward with both projects to utilize grant Bid opened on Feb 24th – Low bid FL Keys Electric \$617,890-will utilize domestic water booster pump project money to make up shortfall
1	PM: David H Design/Bid/ CEI:	City Marina	GB1501	Wahoo Fixed Dock Capital Maintenance <ul style="list-style-type: none"> Replacement of wood decking 3 yr project Work is ongoing Cost estimate: \$80,000