



9 Bay Drive * Key

West, FL 33050 (305)

852-5746

*Plumbing CFC1429186 * General Contractor CGC1515617 * Underground Utility &
Excavation CUC1223872
Local, Licensed & Insured*

October 26, 2020

Steve Gardner, Project
Manager Utilities City of
Key West
PO Box 1409
Key West, FL 33041-1409

Reference: City of Key West Pump Station Rehab Phase II; C, E&D (IT 19-022)

Steve,

As you are aware, we have experienced several delays to the original project schedule due to circumstances beyond our control. The generator manufacturer delayed the submittal process significantly despite our urging and determination to move those documents along. Also, due to COVID-19, lead times for several items including the generator, sluice gates, panels and more have been extended well beyond what was initially committed and quoted. These unforeseen conditions have impeded our ability to deliver this project to you within the original contract schedule. We respectfully request a time extension which would modify the Substantial Completion date for the project to 3/31/21. It is our intent to finish well before this time barring any additional unforeseen delays. Enclosed is a schedule for your review. We remain committed to this project and value the opportunity to provide the City of Key West with quality service and workmanship.

Sincerely,
Key Honey Contracting, LLC

Stephanie Bruno, COO

City of Key West Pump Station C&E

Key Honey Contracting
Stephanie Bruno

Project Start:

Display Week:

