

CHARLEY TOPPINO & SONS, INC.

P.O. BOX 787 KEY WEST, FLORIDA 33041 (305) 296-5606 FAX (305) 296-5189

Karen Olsen
Special Projects Designer
City of Key West
Engineering Dept.

SW ENHANCEMENT PROJECT
PHASE IV: EN-0907, EN0908
LAP FM#: 426517, 426518-1
VIRGINIA ST / APPLEROUTH LANE

January 4, 2011

SUBJECT: TIME EXTENSION REQUEST: ARRA 2009 SIDEWALK ENHANCEMENT
PROJECT PHASE IV- VIRGINIA ST / APPLEROUTH LANE

Karen,

The purpose of this letter is to request a time extension for Phase IV of the Sidewalk Enhancement Project.

We are anticipating long delay times due to issues of encroachment of property owners onto the City's Right of Ways. Also, there have been some stormwater runoff issues which entailed addition design time.

With these factors in mind we will not be able to complete the projects within the contractual time frame. We therefore are requesting a 200 day extension to Phase IV. The present completion date is February 5, 2011. The new completion date would be August 24, 2011.

If you have any questions please call.

Sincerely;
CHARLEY TOPPINO & SONS, INC.



Ronald J. Armstrong
Project Manager

AN EQUAL OPPORTUNITY EMPLOYER