



PEDRO FALCON CONTRACTORS, INC.

31160 Avenue C, Big Pine Key, FL 33043-4516
(305) 872-2200 - Fax (305) 872-2219
EC 13003416 / CGC 1807617
www.pedrofalcon.com

PROJECT: GLYNN ARCHER GYMNASIUM RENOVATION					
1030 UNITED STREET, KEY WEST, FL 33040			REPORT DATE	Per CCD #4	Per CF
ALL NOT IN CONTRACT SPALLING REPAIRS TO DATE			3/25/2019	Horizontal Repairs at	\$ 1,478.37
BUILDING INTERIOR				Vertical Repairs at	\$ 1,056.65
LOCATION	CF PLACED OR ESTIMATED TO BE PLACED	% COMPLETE	MATERIAL USED TO DATE	REPAIR TYPE	COST
C3	Unknown	0%	N/A	Cast in Column H Beam	\$ -
W	1.5	100%	10 lf #3 bar, 1 tube epoxy, 1/4 armatec, 3 bags sikkadur 42, 4 anodes	HORIZONTAL	\$ 2,217.56
X	1	100%	2 bags sika 211, 1/4 armatech, 1 anode	VERTICAL	\$ 1,056.65
Y	.25 SF X Unknown Depth	0%	N/A		\$ -
Z	4.5 SF X Unknown Depth	0%	N/A		\$ -
A1	1.5	100%	3 bag 211, 1/4 armatech, 2 anodes	VERTICAL	\$ 1,584.98
B1	0.5	100%	1 anode, 1/4 armatech 1 bag, 2 LF #3 bar	VERTICAL	\$ 528.33
C1	0.5	100%	1 anode 1/4 armatech 1 bag 211	VERTICAL	\$ 528.33
D1	1 SF X Unknown Depth	0%	N/A		\$ -
E1	10 SF X Unknown Depth	0%	N/A		\$ -
F1	3 SF X Unknown Depth	0%	N/A		\$ -
G1	0.5	100%	1 anode, 1/4 armatech 1 bag 211	VERTICAL	\$ 528.33
H1	2 SF X Unknown Depth	0%	N/A		\$ -
I1	2.5 SF X Unknown Depth	0%	N/A		\$ -
J1	5 SF X Unknown Depth	0%	N/A		\$ -
K1	8 SF X Unknown Depth	0%	N/A		\$ -
L1	4 SF X Unknown Depth	0%	N/A		\$ -
M1	10 SF X Unknown Depth	0%	N/A		\$ -
N1	3 CF	0%	N/A		\$ -
O1	1.65 SF X Unknown Depth	0%	N/A		\$ -
P1	1.5	100%	2 anodes, 1/4 armatech, 3 bags sika 2118 LF # 10 bar	VERTICAL	\$ 1,584.98
Q1	2	100%	2 anodes, 1/4 armatech, 4 bags sika 211, 2 LF #3 bar, 1 tube epoxy	VERTICAL	\$ 2,113.30
R1	1.5 CF	0%	N/A		\$ -
S1	0.5	100%	1/4 armatech, 1 bag 211	VERTICAL	\$ 528.33
T1	2.5	100%	4 bags 211, 3 anodes, 1/4 Armatech, 1 bag sika223	VERTICAL	\$ 2,641.63
U1	4 SF X Unknown Depth	0%	N/A		\$ -
V1	1.5	100%	1/2 armatech, 1 anode, 3bags sika 211	Vertical	\$ 1,584.98
W1	3.5	100%	6 bags and 3 anodes used 1/4 armatech, 1/2 plywood, 1 bag sika 223	VERTICAL	\$ 3,698.28
X1	2	100%	1/2 armatech, 2.5 LF #4 bar,1.5 LF #3 bar 4 bags 211, 2 anodes	VERTICAL	\$ 2,113.30
Y1	2.5	100%	1/4 armatech 2anodes 5 bags sik dur 42 5ft #3 rebar	HORIZONTAL	\$ 3,695.93
Z1	9.5 SF X Unknown Depth	0%	N/A		\$ -
A2	5	100%	1/4 armatec, 9 bags sika 211, 3 anodes, , 1bag 223	VERTICAL	\$ 5,283.25
B2	3.75 CF	0%	N/A		\$ -
C2	3	100%	3 sheets plywood, 30 LF 2x4, 6 bags 211, 4 anodes, 1/2 armatec	VERTICAL	\$ 3,169.95

1030 UNITED STREET, KEY WEST, FL 33040		REPORT DATE		Per CCD #4	Per CF
ALL NOT IN CONTRACT SPALLING REPAIRS TO DATE		3/25/2019		Horizontal Repairs at	\$ 1,478.37
BUILDING INTERIOR				Vertical Repairs at	\$ 1,056.65
LOCATION	CF PLACED OR ESTIMATED TO BE PLACED	% COMPLETE	MATERIAL USED TO DATE	REPAIR TYPE	COST
D2	2	100%	4 bags 211, 3 anodes, 1/4 Armatech	VERTICAL	\$ 2,113.30
E2	2	100%	4 bags 211, 4 annodes 1/4 armatec	VERTICAL	\$ 2,113.30
F2	3.5 SF X Unknown Depth	0%	N/A		\$ -
G2	4 SF X Unknown Depth	0%	N/A		\$ -
H2	2	100%	1/4 armatec, 4 bags 211	VERTICAL	\$ 2,113.30
I2	6.25 SF X Unknown Depth	0%	N/A		\$ -
J2	6	100%	10LF #8 bar,1 tube epoxy,1/2 armatec, 14 anodes, 12 bags sika 211	VERTICAL	\$ 6,339.90
K2	2	100%	1/4 armatech, 1 sheet plywood, 17.5 LF 2x4, 4 bags 211	VERTICAL	\$ 2,113.30
L2	4.5	100%	1/4 armatech, 8 bags 211, 1 bag 223	VERTICAL	\$ 4,754.93
M2	0.5	100%	1/4 armatech 1 bag 223	VERTICAL	\$ 528.33
N2	2.25	100%	4 anodes, 1/4 armatech, 4.5 bags sikadur 42	HORIZONTAL	\$ 3,326.33
O2	2.5 SF X Unknown Depth	0%	N/A		\$ -
P2	4	100%	8 bags sika 211, 1/2armatech, 9 anodes	VERTICAL	\$ 4,226.60
Multiple Locations	N/A	Ongoing	Armatech and Sika 211 and 223	HORIZONTAL AND VERTICAL	\$ 9,500.00
SUB TOTALS	52.25	\$			69,987.34
BUILDING EXTERIOR					
LOCATION	CF TO BE PLACED	% COMPLETE	MATERIAL USED TO DATE	REPAIR TYPE	PROJECTED COST
Q2	1.5 CF	0%			UNKNOWN
R2	1 CF	0%			UNKNOWN
B3	4 CF	0%			UNKNOWN
T2	1 CF	0%			UNKNOWN
U2	5 CF	0%			UNKNOWN
V2	.5 CF	0%			UNKNOWN
W2	.5 CF	0%			UNKNOWN
X2	.5 CF	0%			UNKNOWN
Y2	.5 CF	0%			UNKNOWN