



Karen Olson <kolson@keywestcity.com>

Fwd: Notice of Delay Glynn Archer Project

1 message

Paul R Waters <dnhigginskeywest@aol.com>

Thu, Jan 17, 2013 at 9:49 AM

To: kolson@keywestcity.com

Karen

DN Higgins has been delayed on this project in the last few months waiting for answer to the drainage issue in front of the trailer parks three entrances, which held up paving and concrete work (this is still not resolved at this time.). We have also been delayed because the city requested we open the the street to traffic before Xmas Holidays, this has delayed our work production having to work around traffic. We are requesting 30 day extension to finish this project.

Paul R Waters
Regional Manager-Florida Keys
Douglas N. Higgins, Inc.
1213 Glynn Archer Dr. #281
Key West, FL 33040
[305-292-7889](tel:305-292-7889) (office)
[305-292-7717](tel:305-292-7717) (fax)
[305-797-1019](tel:305-797-1019) (cell)
dnhigginskeywest@aol.com

-----Original Message-----

From: Paul R Waters <dnhigginskeywest@aol.com>
To: kolson <kolson@keywestcity.com>
Cc: frankj <frankj@dnhiggins.com>; jacki.hart <jacki.hart@amec.com>
Sent: Wed, Dec 19, 2012 5:13 pm
Subject: Notice of Delay Glynn Archer Project

Karen

Because of potential drainage problems at the three middle driveways to the Stadium Trailer park construction was unable to be completed in these area. We are currently waiting for direction from the EOR before the sidewalks and asphalt can be installed.

Thanks

Paul R Waters
Regional Manager-Florida Keys
Douglas N. Higgins, Inc.
1213 Glynn Archer Dr. #281
Key West, FL 33040
[305-292-7889](tel:305-292-7889) (office)
[305-292-7717](tel:305-292-7717) (fax)
[305-797-1019](tel:305-797-1019) (cell)
dnhigginskeywest@aol.com