

**CHARLEY TOPPINO & SONS, INC.**

P.O. BOX 787 KEY WEST, FLORIDA 33041 (305) 296-5606 FAX (305) 296-5189

Karen Olsen  
Special Projects Designer  
City of Key West  
Engineering Dept.

SW ENHANCEMENT PROJECT  
PHASE VI: EN-0910 DUCK AVE  
LAP FM#: 426520-1

January 4, 2011

SUBJECT: TIME EXTENSION REQUEST: ARRA 2009 SIDEWALK ENHANCEMENT  
PROJECT PHASE VI DUCK AVE

Karen,

The purpose of this letter is to request a time extension for Phase VI of the Sidewalk Enhancement Project.

CHARLEY TOPPINO & SONS, INC. and Hole Montes underestimated the time required to design this project. Other issues of encroachment of property owners onto the City's Right of Ways, some stormwater runoff issues and parking issues have necessitated the request for addition time.

With these factors in mind we will not be able to complete the projects within the contractual time frame. We therefore are requesting a 200 day extension to Phase VI. The present completion date is February 10, 2011. The new completion date would be August 29, 2011.

If you have any questions please call.

Sincerely;  
CHARLEY TOPPINO & SONS, INC.



Ronald J. Armstrong  
Project Manager

*AN EQUAL OPPORTUNITY EMPLOYER*