

## Karen Olson

---

**From:** Mike Smith <MSmith@flkeyselectric.com>  
**Sent:** Tuesday, April 11, 2017 4:39 PM  
**To:** Karen Olson  
**Cc:** Raymond Vazquez; Tammy Torres; Tony Baste  
**Subject:** FW: Wahoo Pier Project Schedule  
**Attachments:** Wahoo Pier Project Schedule.pdf

Karen;

Pursuant to our conversation, and the correspondence below please consider further that Keys Energy Service was to have the high voltage / transformer work completed on January 31, 2017. However due to their scheduling of the work for the latter they did not complete the work until March 31, 2017. Also I should have your Kingfish Pier schedule to you in the morning, along with the detail for the exterior conduit you and David requested.

Thanks



### Mike Smith

Sr. Estimator  
5730 2<sup>nd</sup> Avenue  
Key West, Florida 33040  
Ph. (305) 296-4028  
Fax. (305) 296-9283  
Cell. (305) 797-3985  
Email. [msmith@flkeyselectric.com](mailto:msmith@flkeyselectric.com)  
Web Address <http://flkeyselectric.com>



---

**From:** Mike Smith  
**Sent:** Thursday, March 16, 2017 4:36 PM  
**To:** 'Karen Olson' <kolson@cityofkeywest-fl.gov>  
**Cc:** David Hawthorne <dhawthorne@cityofkeywest-fl.gov>  
**Subject:** Wahoo Pier Project Schedule

Karen / David;

Please see the attached project schedule, and as Karen and I discussed, I have corrected the dates for installation of W1, W2, and W3, so now there is no gap / lapse . I would please at this time, and per the schedule respectfully request and extension of our contract from a completion date of 5/12/2017 to 8.15.2017.

Thanks



**Mike Smith**

Sr. Estimator

5730 2<sup>nd</sup> Avenue

Key West, Florida 33040

Ph. (305) 296-4028

Fax. (305) 296-9283

Cell. (305) 797-3985

Email. [msmith@flkeyselectric.com](mailto:msmith@flkeyselectric.com)

Web Address <http://flkeyselectric.com>

