



□ **CORPORATE OFFICE**  
3390 TRAVIS POINT ROAD  
SUITE A  
ANN ARBOR, MI 48108  
(734) 996-9500  
FAX: (734) 996-8480

□ **REGIONAL OFFICE**  
1213 GLYNN ARCHER DR  
SUITE 281  
KEY WEST, FL 33040  
(305) 292-7889  
FAX: (305) 292-7717

□ **REGIONAL OFFICE**  
4485 ENTERPRISE AVE  
NAPLES, FL 34101  
(239) 774-3130  
FAX: (239) 774-4266

October 16, 2012

Ms. Karen Olson  
Project Manager  
City of Key West

**Subject: Contract Time Extension  
Glynn Archer Drive / 14<sup>th</sup> Street Roadway Reconstruction  
City of Key West Project Number EN-1004**

Karen:

As you are aware Douglas N. Higgins Inc. has encountered a problems with the 12" water main from STA 11+50 to 20+50 (approx. 900') that has a minimum amount of cover and needs to be relocated. We also encountered a large concrete slab (24'x50'@ STA 7-80) in the middle of the roadway which bridges an underground creek requiring the plans to be re-designed. The water main issue started 8-8-12 and we have been unable to work in this area because the main is located in the base & sub base of the roadway. The water main would have been uncovered to rework the road base and would be dangerous for our workers and risk damage to the main if not relocated. The FCAA has just started re-locating the main 10-9-12 and is not expected to finish the complete project within 30 days. The road design took approx. 3 weeks in the month of September and we were unable to work in that area during that time.

Not being able to work in this area of the project has had a great impact on our construction schedule and has delayed this project. We are requesting a 60 day time extension to Substantial Completion with additional 30 day extension to Final Completion of the Project.

Thank you for your attention on this matter.

Sincerely:  
Douglas N. Higgins, Inc.

*Paul R Waters*

Paul R. Waters  
Regional Manager