



□ CORPORATE OFFICE
3390 TRAVIS POINT ROAD
SUITE A
ANN ARBOR, MI 48108
(734) 996-9500
FAX: (734) 996-8480

□ REGIONAL OFFICE
1213 GLYNN ARCHER DR
SUITE 281
KEY WEST, FL 33040
(305) 292-7889
FAX: (305) 292-7717

□ REGIONAL OFFICE
4485 ENTERPRISE AVE
NAPLES, FL 34101
(239) 774-3130
FAX: (239) 774-4266

May 21, 2010

Andy Patow
Perez Engineering & Development
1010 Kennedy Dr., Suite 400
Key West, FL 33040

RE: Contract Time Extension
United Street Stormwater Mitigation Project

Dear Mr. Patow:

Douglas N. Higgins Inc. is requesting a 15 day time extension for the United Street Stormwater Mitigation Project. The asphalt installation was complete May 15 and the specifications require the asphalt to cure 30 days before the permanent thermo plastic pavement marking can be installed. Our contract final completion day is June 10, 2010, which will not give us enough time to install the markings in accordance with specifications.

Please call me with any questions 305-797-1019.

Sincerely,

Paul R. Waters
Regional Manager/Florida Keys
Douglas N. Higgins, Inc.