

RESOLUTION NO. _____

A RESOLUTION OF THE CITY COMMISSION OF THE CITY OF KEY WEST, FLORIDA, EXTENDING THE CONTRACT COMPLETION FOR THE PUMP STATIONS REHAB PHASE II, C, E & D PROJECT (SE1504) AND GENERATOR PUMP STATION E (PROJECT SE5031803) FOR KEY HONEY CONTRACTING. LLC; AUTHORIZING ANY NECESSARY BUDGET TRANSFERS; PROVIDING FOR AN EFFECTIVE DATE

WHEREAS, in Resolution No. 19-286, the City Commission awarded ITB 19-022 to Key Honey Contracting for Pump Stations Rehab and Generator Pump Station E and in Resolution No. 20-159 an emergency task order for additional replacement pipe and fitting at Pump Station E was approved; and

WHEREAS, due to material supply chain issues during the Covid-19 pandemic, including lead times for the back-up generator, the contractor has requested an extension of time from November 10, 2020 to March 31, 2021; and

WHEREAS, City staff worked with the project contractor through scheduling conflicts and believes the request for a time extension is valid and reasonable; and

NOW, THEREFORE, BE IT RESOLVED BY THE CITY COMMISSION OF THE CITY OF KEY WEST, FLORIDA, AS FOLLOWS:

Section 1: That a time extension through March 31, 2021 is hereby approved for the Key West Pump Station Rehab Phase II; C, E & D project (ITB 19-022).

Section 2: That this is anticipated to be a no-cost extension, and any necessary budget adjustments are hereby authorized.

Section 3: That this Resolution shall go into effect immediately upon its passage and adoption and authentication by the signature of the Presiding Officer and the Clerk of the Commission.

Passed and adopted by the City Commission at a meeting held this _____ day of _____, 2020.

Authenticated by the Presiding Officer and Clerk of the Commission on _____ day of _____, 2020.

Filed with the Clerk on _____, 2020.

Mayor Teri Johnston	_____
Vice Mayor Sam Kaufman	_____
Commissioner Gregory Davila	_____
Commissioner Mary Lou Hoover	_____
Commissioner Clayton Lopez	_____
Commissioner Billy Wardlow	_____
Commissioner Jimmy Weekley	_____

TERI JOHNSTON, MAYOR

ATTEST:

CHERYL SMITH, CITY CLERK