

November 4th, 2011

CH2MHill
6410 5th St, Suite 2A
Key West, FL 33040

ATTN: Andrew H. Smyth

RE: Headworks Modifications at the Richard A. Heyman Environmental Protection Facility
City of Key West
Time Extension Request

Dear Mr. Smyth,

Encore Construction Company hereby requests a time extension as specified by General Conditions Article 10.05 – Claims due to the following:

1. Plant coordination for multiple shutdowns throughout the project
2. Testing activities of the existing 30" RS force main outside the scope of work
3. Abnormal weather conditions on two different occasions
4. RFQ 009 – Fleming Key Pipeline UT Inspection, subcontractor availability
5. RFQ 010 – Chart Recorder (FE-1-2) Installation, material lead times
6. RFQ 011 – Lightning Protection & Grounding Modifications, material lead times

In accordance with General Conditions Article 12.02 – Change of Contract Times, Encore request that the Engineer issue a change order to add 30 calendar days to the specified completion time in the Agreement of the contract, yielding a substantial completion date of January 27th, 2012 and a final completion date of February 27th, 2012.

The above time extension request will be a no cost change to the Owner.

This letter is a follow-up to our meeting held on November 2, 2011 regarding a request for a time extension on the above referenced project in Key West, FL.

Thank you for your cooperation in this matter. Encore looks forward to working with you and City of Key West on the successful completion of the project.

Sincerely,



Matthew W. Reaves
Project Manager

Cc: TMB, Eng. File, SLF

Attachments: None