



DATE: 07/06/2015

JOB NAME: Dockmaster- Dockmaster Building

CONTACT: Karen Olson
Deputy Director
Port and Marine Services
City of Key West
O: 305-809-3803
KOlson@cityofkeywest-fl.gov

UH Structures, Inc. dba Ebtech Industrial
Tax Identification Number: 26-1396023
CAGE Code: 5J7W1
DUN Number: 80907650
GSA Contract Number: GS-07F-0647W, renewal date September 2015

DESCRIPTION:

- 1) Container
 - a) Four (4) 40' High Cube Containers
 - b) Containers to be place side by side and welded together
- 2) Walls, Floor and Ceiling
 - a) 2x4 studs
 - b) Drywall sheets screws to studs
 - c) Paint on drywall sheets for finish
 - d) 2' x 4' Acoustical Grid Ceiling with 5/8" Mineral Fiber Pads for ceiling
 - e) Armstrong Commercial Vinyl Tile or equivalent for flooring
- 3) HVAC
 - a) Two (2) 36,000 BTU 4 Zone Condensing Unit MH080FXCA4A Condenser or equivalent
 - b) Eight (8) 9,000 BTU 1-Way Cassette Unit NJ0261HXCA Cassette or equivalent
- 4) Electrical
 - a) One (1) CAT5e Data Board
 - i) To be installed in the Dockmaster building
 - b) Thirteen (13) T8 Fluorescent lights with electric ballast
 - c) Three (3) RABSLIM12 12W CW LED Wall Pack
 - i) For exterior lighting under the canopy
 - d) Forty (40) 110V Duplex Receptacles
 - e) Six (6) 110V GFCI Duplex Receptacles
 - f) Fifteen (15) Phone and CAT5E Computer Jacks with Junction Box
 - g) One (1) 110V Exterior Duplex Receptacles
 - i) Weatherproof Cover
 - h) Two (2) 220V Single Receptacles
 - i) Two (2) 3-way Switches
 - j) Ten (10) Single Pole Switches
 - i) One switch per room



- 5) Doors/Windows
 - a) Two (2) 5' x 4' Two Sections Sliding Hurricane Windows
 - b) Four (4) 5' x 4' Two Sections Fixed Hurricane Windows
 - c) Four (4) 7.5' x 4' Two Sections Fixed Hurricane Windows
 - d) One (1) 3' x 4' Fixed Hurricane Window
 - e) One (1) 3068 RHR(Right Hand Reversed) Hurricane Door
 - i) One (1) 24" x 30" Storm Rated Glazing per door
 - ii) One (1) set of Weatherstrip per door
 - iii) One (1) Threshold per door
 - iv) One (1) Door Closer(Hold Open) per door
 - v) One (1) ADA Lockset door Handle
 - vi) One (1) Deadbolt
 - f) One (1) 3068 LHR(Right Hand Reversed) Hurricane Door
 - i) One (1) 24" x 30" Storm Rated Glazing per door
 - ii) One (1) set of Weatherstrip per door
 - iii) One (1) Threshold per door
 - iv) One (1) Door Closer(Hold Open) per door
 - v) One (1) ADA Lockset door Handle
 - vi) One (1) Deadbolt
 - g) Two (2) 3068 LH(Left Hand) Door
 - i) One (1) Threshold per door
 - ii) One (1) ADA Lockset door Handle per door
 - iii) One (1) 24" x 30" Glazing per door
 - h) Three (3) 3068 RH(Right Hand) Door
 - i) One (1) Threshold per door
 - ii) One (1) ADA Lockset door Handle per door
 - iii) One (1) 24" x 30" Glazing per door
 - i) Three (3) 3068 RH(Right Hand) Door
 - i) One (1) Threshold per door
 - ii) One (1) ADA Lockset door Handle per door
- 6) Miscellaneous
 - a) Three (3) Wood Cabinets
 - i) One 9' wide x 30" deep cabinet with countertop on top
 - ii) One 12' wide x 30" deep cabinet with countertop on top
 - iii) One 6' wide x 24" deep upper and lower cabinet with countertop on top with sink and faucet, and opening for fridge
 - iv) Four (4) Grommets are provided for cabinets
 - b) One (1) Extension Reception Raise
 - i) To meet ADA requirement of a reception raise
 - c) Two (2) 18" Shelving
 - d) One (1) 12" Shelving
 - e) One (1) Bobrick B-165 2436
 - f) Plumbing Materials
 - i) Piping, fittings, valves, stops and etc
 - g) One (1) Soap Dispenser
 - h) One (1) Automatic Paper Towel Dispenser



- i) One (1) Rheem Electric Tankless Water Heater 4GPM or equivalent
- j) One (1) 1.28 GPF ADA Elongated Toilet
- k) One (1) 30" Vanity
- l) One (1) Roof Mounted Exhaust fan
 - i) Ducting Ready for fan
- m) Seven (7) Kidde Smoke & Carbon Monoxide Alarm or equivalent
- n) Three (3) Exit Light with Back up LED Lighting
- o) One (1) ABC Fire Extingisher
- p) One (1) Steel Arch Roof
- q) One (1) set of steel canopies
 - i) Canopies to cover the Dockmaster Building
- r) One (1) set of louver system for arch roof
- s) One (1) set of fasteners
 - i) Screws, Nuts and Bolts
- 7) Labors
 - a) Constructions
 - b) Electrical
 - c) Engineering
 - d) P.E. Stamp
 - e) Installation
 - f) Crane Rental
- 8) Shipping & Handling
 - a) Freight In
 - b) Freight Out
 - c) Unloading

Total Delivered Cost: \$406,787.38

If you need any additional information, don't hesitate to give me a call or send me an email.

Regards,

James Ng
Engineer
UH Structures, Inc. dba
Ebtech Industrial Building Solutions
Jng@ebtechindustrial.com