

FIELD CHANGE DIRECTIVE
No. 08 A

PROJECT: **Truman Waterfront Park Phase 1A**

DATE OF ISSUANCE: **August 15, 2016**

EFFECTIVE DATE: **August 10, 2016**

OWNER: **City of Key West**

OWNER's Project Number: **GR0703/SE1505/TR0501**

CONTRACTOR: **Charley Toppino & Sons**

Project Mgr.: **Jim Bouquet**

You are directed to proceed promptly with the following change(s):

Continue to replace existing unsuitable subgrade material with imported "Superblend" aggregate placed full-depth (12 inches) within the spline roadway. Placement limits extended from approximately Station 11+00 to Station 13+50. Full depth placement required to achieve the necessary load bearing factor (LBR) for long term stability of the roadway, including access to the Navy Port Operations and Ft. Zachary State Park. The proposed costs to implement based on terms previously agreed to under FCD 08 including:

- 1. City will reimburse Toppino the cost of replacement material (\$30.50 per ton) plus 50% of unsuitable subbase excavation cost.*
- 2. Payment will be made under SOV Item 39, Unforeseen Conditions Allowance.*
- 3. Provide Superblend delivery weight slips to City on a daily basis to verify material quantities delivered to the site.*

Note that no change in existing performance and payment bonds will be necessary for this work. Provide cost summary upon completion of the work.

Cost of Work Directive as Deducted from Unforeseen Conditions Item: **TBD**

Increase in Contract Times: **None**



Jim Bouquet, P.E.
Director of Engineering