

THE CITY OF KEY WEST

Post Office Box 1409 Key West, FL 33041-1409 (305) 809-3883

CHANGE ORDER NO.		1			_		
OWNER: City of Key West					_		
PROJECT NAME:	MME: Fire Station #2				_		
PROJECT NO:	ECT NO: GN1204				_		
CONTRACTOR:	ONTRACTOR: D.L. Porter						
THE FOLLOWING M ADDITIONAL PAGES IF Contractor is directed to (1) Add elevator for Al (2) Add permanent roo	REQUIRED). perform the follo DA compliance (Follo of access per Bldg.	owing a CD008). Dept. p	ndditional wo	ork at Fire S		RDERE	D: (USE
(3) Add fire-rated wall(4) Reposition roof ven(5) Alter roof-top equip Continued on the attached	nts (FCD008). pment screens (FC		CD008).				
CONTRACT AMOUNT				CONT	TRACT TIME (CAL	ENDAR	R DAYS)
ORIGINAL CONTRACT	AMOUNT:	5,904	4,376.00	ORIGIN	NAL DURATION:	365	DAYS
PREVIOUS CHANGE OR	RDERS: \$0		PREVIOU	JS CHANGI	ES TO DURATION	: 60	DAYS
THIS CHANGE ORDER:	\$422,273.	29		THIS	CHANGE ORDER:	64	DAYS
REVISED CONTRACT A	MOUNT: \$6,	,326,	649.29	REVISED C	ONTRACT TIME:	489	DAYS
THE CONTRACT COMP	LETION DATE I	(S:	April 6,	2015			
City Manager					Contractor	_	
City of Key West P.O. Box 1409 Key West, FL. 33041							
DATE:				DATE:			



Post Office Box 1409 Key West, FL 33041-1409 (305) 809-3883

CHANGE ORDER NO. 1 Sheet 2 of 2

Description of Modifications (continued):

- 6. Add Oil Water Separator (OWS) per EPA/DEP best practices (FCD009).
- 7. Place four additional hanging sewer laterals beneath the double-tee floor (FCD010).
- 8. Relocate interior hose bibs per KWFD request (FCD010).
- 9. Provide a 21/2" Hose Thread connector for fire truck water tank fill per KWFD request (FCD010).
- 10. Install flashing reglet at arcade roof connection (FCD010).
- 11. Delete six (6) bollards at bus pullout for ADA compliance (FCD011).
- 12. Add stainless steel stair nosings for safety (FCD011).
- 13. Modify rear alley crosswalk for ADA standards and drainage (FCD011).
- 14. Reduce commercial washer specification from 100 lb. capacity to 45 lb. per space limitations (FCD012).