



THE CITY OF KEY WEST
 Post Office Box 1409 Key West, FL 33041-1409 (305) 809-3883

CHANGE ORDER

CHANGE ORDER NO. #1
 CHANGE ORDER DESCRIPTION Add 63 days to final completion date
 PROJECT NAME: Aquarium Seawall Repair
 PROJECT CODE: HU1701E01
 CONTRACTOR NAME: Pac Comm Inc

THE FOLLOWING MODIFICATIONS TO THE CONTRACT ARE HEREBY ORDERED:
 (Detail provided on additional page(s). Yes or No)

CONTRACT VALUE		CONTRACT TIME (CALENDAR DAYS)	
ORIGINAL CONTRACT	\$ <u>818,570.00</u>	ORIGINAL CONTRACT	<u>150</u> DAYS
PREVIOUS CHANGE ORDERS	\$ <u>0.00</u>	PREVIOUS CHANGE ORDERS	<u>0</u> DAYS
THIS CHANGE ORDER	\$ <u>0.00</u>	THIS CHANGE ORDER	<u>63</u> DAYS
REVISED CONTRACT VALUE	\$ <u>818,570.00</u>	REVISED CONTRACT TIME	<u>213</u> DAYS

REVISED CONTRACT COMPLETION DATE: July 3, 2019

By: City of Key West
JK Scholl
 Authorized Signature
James K. Scholl
 Printed Name
City Manager
 Title
30 APRIL 2019
 Date

By: Pac Comm Inc
 Contractor Name
M. O. P. L.
 Authorized Signature
MICHAEL FEDAKO
 Printed Name
VP OF OPERATIONS
 Title
04/29/2019
 Date

Key to the Caribbean – average yearly temperature 77 ° Fahrenheit.



April 9th, 2019

Tetra Tech
759 South Federal Highway
Suite 314
Stuart, FL 34994

Ref: City of Key West, ITB#18-036, Aquarium Seawall Repair, Project #HU1701E01
Change Order #1 Request – Additional Time

Attn: David Frodsham, PE – Senior Civil Engineer

In respect to the above-mentioned project, please see below the request for additional time and the justification for the request.

12/03/2018	Notice to Proceed – Aquarium Seawall Repair
01/02/2019	Berthing Dolphin Contract Executed and Mobilization Beginning
03/06/2019	Final Berthing Dolphin Pile removed from the Site
05/01/2019	Original Final Completion Date – Aquarium Seawall Repair
07/03/2019	Requested Revised Final Completion Date – Aquarium Seawall Repair

The removal of the Berthing Dolphin Pile, from initial mobilization to removal of the final concrete section was 63 calendar days. Pac Comm is requesting these 63 calendar days be added to the Final Completion Date of the Aquarium Seawall Repair project.

Please feel free to contact me with any questions that you may have regarding this request.

Sincerely,

A handwritten signature in blue ink, appearing to read 'M Fedako'.

Michael Fedako
VP of Operations