



THE CITY OF KEY WEST

Post Office Box 1409 Key West, FL 33041-1409 (305) 809-3883

CHANGE ORDER NO. 3
OWNER: City of Key West
PROJECT NAME: Whitehead/Front Street Improvements
PROJECT NO: II41022001 | II41022002
CONTRACTOR: Charley Toppino and Sons, Inc.

THE FOLLOWING MODIFICATIONS TO THE CONTRACT ARE HEREBY ORDERED:

1. Additional cost associated with city directed work to address storm drain replacement and partial full depth roadway reconstruction (\$239,093.24).
2. Add 8 days of contract time to account for additional storm drainage work and roadway reconstruction.

CONTRACT AMOUNT		CONTRACT TIME (WORKING DAYS)	
ORIGINAL CONTRACT AMOUNT:	<u>\$2,107,476.50</u>	ORIGINAL DURATION:	<u>200</u> DAYS
PREVIOUS CHANGE ORDERS:	<u>\$160,029.11</u>	PREVIOUS CHANGES TO DURATION:	<u>82</u> DAYS
THIS CHANGE ORDER:	<u>\$ 239,093.24</u>	THIS CHANGE ORDER:	<u>8</u> DAYS
REVISED CONTRACT AMOUNT:	<u>\$2,506,598.85</u>	REVISED CONTRACT TIME:	<u>290</u> DAYS
THE CONTRACT COMPLETION DATE IS:		<u>June 10, 2022</u>	

City Manager

City of Key West
1300 White Street
Key West, FL. 33040

Contractor

DATE: _____

DATE: 4/29/22



THE CITY OF KEY WEST

1300 White Street, Key West, FL 33041-1409 (305) 809-3700

EMERGENCY CHANGE ORDER

Date: April 25, 2022
To: Patti McLaughlin, City Manager
From: Kelly Crowe, P.E., City Engineer
Cc: Christina Bervaldi, Finance Director
Steve McAlearney, Engineering Director

Action Statement

Request that City Manager approve an emergency change order to provide additional funding in the amount of \$239,093.24 and eight (8) additional workdays to Charley Toppino and Sons, Inc. for additional work associated with ITB #21-009 Whitehead and Front Improvements Project and execute any necessary budget transfers/amendments.

Background

A contract was awarded to Charley Toppino and Sons, Inc. (CTS) for the construction of the Whitehead and Front Street Improvements project per Resolution 21-113. The City is partnering with the Florida Keys Aqueduct Authority (FKAA) on the project through an Interlocal Agreement (ILA) per Resolution 21-058 to have their water main replaced ahead of the roadway rehabilitation. FKAA is not a party to the contract; however, a portion of the total contract cost attributed to FKAA's scope will be reimbursed to the city per the terms of the ILA. During periodic site visits, City staff has encountered two issues in the field that need to be rectified by way of a change order to the contract with CTS.

First, continued degradation of the roadway surface along Whitehead from just south of Caroline Street to the intersection of Greene Street warrants partial reconstruction of the eastern half of the roadway. This segment of Whitehead Street had an average Pavement Condition Index (PCI) value of 34 per the 2019 Pavement Management Report which is considered poor condition. When the design started, the poor condition of this portion of the roadway was attributed to various utility trench failures. During design, it was believed that isolated trench failure repair would be sufficient and cost effective to adequately repair the road. After reviewing the condition of the roadway in the field, staff believes that partial full depth reconstruction is needed. Full depth reconstruction includes removing the existing asphalt and roadway base and replacing with new compacted

roadway base material as well as new asphalt. The cost for this treatment is more expensive than milling and paving but will provide a stronger structure which will extend the life of the pavement.

Second, Utilities staff observed backflow in a new storm drain structure on Front Street and determined that the leak was coming from an existing shallow storm drainpipe extending from Simonton Street. The age of the pipe was unknown. The joints in the existing pipe were not properly connected and were allowing infiltration of groundwater into the storm drain system. Staff worked with CH2M Hill to develop a plan to replace the pipe. Replacing the pipe and properly sealing joints is critical to prevent infiltration of groundwater.

There are no changes to FCAA's scope or cost responsibility as a result of this change order.

Justification

Justification for emergency City Manager approval is that City received short-notice opportunity to acquire a subcontractor to pave Whitehead Street for only \$10,000 in additional mobilization costs, bringing relief to both business owners and the public over a month earlier than anticipated.

Ordinance: 2-845 (a) Change Orders – In an emergency in a construction contract where life, property or city funds are at risk, the city manager may approve a change order in excess of five cumulative percent of the contract price or \$50,000.00.

In addition, the storm drainage replacement is required to ensure a water-tight system. Continued infiltration of ground water through separations in pipe joints could result in ground water backing up into the street and potentially accelerating wear on the Simonton Street pump station. Replacing the pipe will likely help preserve the useful life of the pump station components. This change order represents approximately 10% of the current contract amount, and supports the *Key West Strategic Plan, Key West Forward, meeting Priority 3: Roads and Sidewalks, Goal 1, Action 1: Pavement Rehabilitation High and Dry.*


Financial

The change order will be funded from Account 102-4102-541-6300 (Internal Improvements/Gas Tax); Project II41022002. Purchase order #94266 to CTS will increase from the current contract amount of \$2,267,505.61 to \$2,506,598.85. Upon execution of Change Order #3, the adjustments to the project accounts will be as follows:

Project Number	Current Amount	CO #3	Net Change
<i>II41022001 (ADA Sidewalks)</i>	<i>\$721,017.46</i>	<i>\$721,017.46</i>	<i>\$0</i>
<i>II41022002 (Paving)</i>	<i>\$1,546,488.15</i>	<i>\$1,785,581.39</i>	<i>\$239,093.24</i>
Total	\$2,267,505.61	\$2,506,598.85	\$239,093.24

Recommendation

Staff requests that City Manager approve an emergency change order to provide additional funding in the amount of \$239,093.24 and eight (8) additional workdays to Charley Toppino and Sons, Inc., for additional work associated with ITB #21-009 Whitehead and Front Improvements Project and execute any necessary budget transfers/amendments.

A handwritten signature in blue ink, appearing to read "Paul Lauchli", written over a horizontal line.

City Manager Signature

A handwritten date "4/28/2022" in blue ink, written over a horizontal line.

Date

